CIVIL PRIME CONSULTANTS & ENGINEERS
(Project Management Services)
An ISO 9001-2015 Certified Company
Ph.No: 9535393237 / GST IN:29ALSPU0596Q1ZO

Ref: CPCE/BBMP/EE/DIV/YLK/PMC/02/2021-22

Name of Work :Restoration and Improvements of Balance main and cross roads of Nagenahalli , Harohalli , Kenchenahalli villages, Srinidhi layout, ISRO layout,KEB layout and surrounding areas in ward no -02. of yelahanka Sub division (PACKAGE NO-02),BBMP, Bangalore.

Name of Client	:	**Executive Engineer, Yelahanka Division, BBMP, Bangalore.**
Contractor/Agency	:	**Sri. K Venkataraju, Contractor, Bangalore.**
Estimate Cost	:	Rs. 13.5Cr
Date of Inspection	:	06.06.2022
Status of Bill	:	2nd and Final
In the Presence of	:	(a) **Assistant Engineer (ward No.02),** BBMP, Bangalore.
	:	(b) **Mr. Rajath,** Engineer
		M/s. Civil Prime Consultants & Engineers

Sl.No	Description of the Item		Comments / observations
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33)	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 &136 ,I No 19.1&17.4& 17.1) 8km lead= 57+2.0x1.28x =77.48	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials labour HOM	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL PRIME CONSULTANTS AND ENGINEERS Bangalore

AE-02

A.E.E

Sl.No	Description of the Item		Comments / observations
4	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of	:	Work done up to the billed quantity and Quality is satisfactory
5	KSRB M2200-6 Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills,	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRRB 300-50. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications. MORTH / Chapter 3(P.No.146, I.No.19.56)	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL PRIME CONSULTANTS & ENGINEERS Bangalore

JE-02 A.E.E

Sl.No	Description of the Item		Comments / observations
13	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.(I No-19.64,P No-147)	:	Work done up to the billed quantity and Quality is satisfactory
14	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with	:	Work done up to the billed quantity and Quality is satisfactory
15	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on	:	Work done up to the billed quantity and Quality is satisfactory
16	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications Clause 502 of MORTH V revision(P.No-158,I No-21.6)	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve	:	Work done up to the billed quantity and Quality is satisfactory
18	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications (P.No-161,I No-21.7)	:	Work done up to the billed quantity and Quality is satisfactory
19	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL PRIME CONSULTANTS & ENGINEERS Bangalore

A.E.E

Sl.No	Description of the Item		Comments / observations
20	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface	:	Work done up to the billed quantity and Quality is satisfactory
21	KSRRB M800 Road markers/ Road stud , KSRRB M800-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS (Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering thie	:	Work done up to the billed quantity and Quality is satisfactory
22	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per	:	Work done up to the billed quantity and Quality is satisfactory
23	KSRRB M600-1. Providing and Constructing dry lean cement concrete mix CC1:5:10 Base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum over a prepared sub-base coarse and fine aggregate conforming to IS: 383-2016, aggregate cement ratio not to exceed 15:1.	:	Work done up to the billed quantity and Quality is satisfactory
24	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer	:	Work done up to the billed quantity and Quality is satisfactory

AE-02

A.E.E

CIVIL PRIME CONSULTANTS AND ENGINEERS Bangalore